

Package - 1 Includes 5 Works of Rs. 300.00 Lakhs. 1) Construction of RCC Drain and Covering Slab at BEL 2nd Block 1st, 2nd, 4th, 5th Cross in Ward No. 10, (Doddabommasandra). 2) Construction of Roads and Drains at BEL 2nd Block 1st, 2nd, 3rd and 4th Main Road in Ward No. 10, (Doddabommasandra). 3) Improvements to Roads and Drains at Chamundeshwari Layout Cross Road in Ward No. 10, (Doddabommasandra). 4) Improvements to Roads and Drains at Nanjappa Layout Cross Road in Ward No. 10, (Doddabommasandra). 5) Improvements to Roads and Drains at Nanjappa Layout Main Road in Ward No. 10, (Doddabommasandra).

PMC

RUDRAPRASAD CONSULTANTS

Structural Engineers, Architects &
Project Management Consultants



To,

Date: 20-08-2021

ASSISTANT EXECUTIVE ENGINEER

VIDYARANYAPURA SUB DIVISION,

BBMP

BANGALORE

Dear Sir,

Sub: M/s. Rudraprasad Consultants Services for the work of "PACKAGE - 1 INCLUDES 5 WORKS . 1) CONSTRUCTION OF RCC DRAIN AND COVERING SLAB AT BEL 2ND BLOCK 1ST, 2ND, 4TH, 5TH CROSS IN WARD NO. 10, (DODDABOMMASANDRA). 2) CONSTRUCTION OF ROADS AND DRAINS AT BEL 2ND BLOCK 1ST, 2ND, 3RD AND 4TH MAIN ROAD IN WARD NO. 10, (DODDABOMMASANDRA). 3) IMPROVEMENTS TO ROADS AND DRAINS AT CHAMUNDESHWARI LAYOUT CROSS ROAD IN WARD NO. 10, (DODDABOMMASANDRA). 4) IMPROVEMENTS TO ROADS AND DRAINS AT NANJAPPA LAYOUT CROSS ROAD IN WARD NO. 10, (DODDABOMMASANDRA). 5) IMPROVEMENTS TO ROADS AND DRAINS AT NANJAPPA LAYOUT MAIN ROAD IN WARD NO. 10, (DODDABOMMASANDRA). "

Ref: 1. Work Order No: BBMP/EE/BTP/WO/155/2020-21

2. Job Code: 010-20-000035, 010-20-000036, 010-20-000037, 010-20-000038, 010-20-000039

We are here with forwarding to Sri.Chidananda Murthy R, No:16, 2nd Cross, Vinayaka Layout, Horamavu, Bangalore-560043 . First and Final Bill duly verified and certified that the work is satisfactory and for a Gross Value of Rs.3,12,15,461.00/- (Rs. Three Crore Twelve Lakhs Fifteen Thousand four Hundred And Sixty one Only).

Thanking you,

Yours faithfully,

Handwritten signature and stamp: "ATC-10" and "AEC (P) SD".



For Rudraprasad Consultants

Handwritten signature of R. Karthik Rechan.

R. KARTHIK RECHAN B.E, M.S (U.S.A)
AUTHORIZED SIGNATORY
RUDRAPRASAD CONSULTANTS

Attachments PMC Compliance report

RUDRAPRASAD CONSULTANTS

Structural Engineers, Architects &
Project Management Consultants



NAME OF WORK:- Package - 1 Includes 5 Works of Rs. 300.00 Lakhs. 1) Construction of RCC Drain and Covering Slab at BEL 2nd Block 1st, 2nd, 4th, 5th Cross in Ward No. 10, (Doddabommasandra). 2) Construction of Roads and Drains at BEL 2nd Block 1st, 2nd, 3rd and 4th Main Road in Ward No. 10, (Doddabommasandra). 3) Improvements to Roads and Drains at Chamundeshwari Layout Cross Road in Ward No. 10, (Doddabommasandra). 4) Improvements to Roads and Drains at Nanjappa Layout Cross Road in Ward No. 10, (Doddabommasandra). 5) Improvements to Roads and Drains at Nanjappa Layout Main Road in Ward No. 10, (Doddabommasandra).

Name of Client : Executive Engineer, Byatarayanapura Division, BBMP, Bangalore.

Contractor/ Agency: Sri.Chidananda Murthy R, No:16,2nd Cross,Vinayaka Layout, Horamavu, Bangalore-560043

Total Cost : 3,12,15,461.00

Date Of Inspection : 20-08-21

Status Of Bill : First & Final Bill

In the Presence of :
a) Assistant Engineer ,Ward no-10 ,Vidyaranyapura Sub division, BBMP, Bangalore
b) R. Karthik Rechan, Partner, M/S RUDRAPRASAD CONSULTANTS, BANGALORE

PMC COMPLIANCE REPORT		
Sl. No.	Description of work	Comments/Observations
1	Earthwork excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5 m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods complete as per specifications.	Work done upto the Billed Quantity and the Quality is satisfactory
2	Removing and refixing stone slabs of drains and pointing in CM (1:3)	Work done upto the Billed Quantity and the Quality is satisfactory


AEE (VRP) SD



#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

RUDRAPRASAD CONSULTANTS

Structural Engineers, Architects &
Project Management Consultants



3	Providing granite slabs of selected quality roughly dressed having a size of 7.5 cms thick and fixed in cement mortar (1:6) including fixing curing etc., complete	Work done upto the Billed Quantity and the Quality is satisfactory
4	Providing and laying Plain cement concrete of mix 1:3:6 with with OPC cement @ 220kgs, with crushed 40mm and down size graded granite metal coarse aggregates @0.84cum and fine aggregates @ 0.56cum, in foundation mechanically mixed, placed in foundation and compacted by vibration including curing for 14 days complete as per specifications	Work done upto the Billed Quantity and the Quality is satisfactory
5	Providing and constructing load bearing wall with solid concrete blocks of size 400x150x200 mm having block density not less than 1800 kg/m ³ and having a minimum average compressive strength 4.00 N/mm ² confirming to IS 2185 (Part) : 2005 and constructed with CM 1:4 , as per IS 2572:2005 including cost of all materials, labour charegs, scaffolding, curing complete as per specifications.	Work done upto the Billed Quantity and the Quality is satisfactory
6	Providing and laying in position plain cement concrete of mix 1:2:4 with cement @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.69 cum and fine aggregates @ 0.459cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, for coping. Including cost of all materials, labour, HOM of machinery, curing complete as per specifications.	Work done upto the Billed Quantity and the Quality is satisfactory
7	Providing granite slabs of selected quality roughly dressed having a size of 10 cms thick and fixed in cement mortar (1:6) including fixing curing etc., complete	Work done upto the Billed Quantity and the Quality is satisfactory
8	KSRB 5-9 : Providing chamfering edges to stone slab 2.5 cms. wide as per specifications. (only chamfered length shall be recorded)	Work done upto the Billed Quantity and the Quality is satisfactory
E1	Providing precast slab of 100mm thick including cost of all materials, labour, curing, transportation, loading unloading, etc., complete as per the direction of engineer in charge - (Data rate Approved)	Work done upto the Billed Quantity and the Quality is satisfactory

#3, 7th Main Malleswaram, Bangalore – 560003

Telefax: 9180 23444801, Mobile: 91 9972924526

Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in



RUDRAPRASAD CONSULTANTS

Structural Engineers, Architects &
Project Management Consultants



E2	Providing and fixing pre cast solid cement concrete kerb stones made out of CC 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting including formwork, curing, including cost of materials, labour charges of machinery, loading and unloading, lead and lift, transportation etc., complete	Work done upto the Billed Quantity and the Quality is satisfactory
E3	Providing and applying ready mix priming coat over concrete / masonry / asbestos cement sheet / plastered surfaces including preparing the surface after thoroughly cleaning of oil, grease, dirt and other foreign matter, and sand papering including cost of materials, labour, complete as per specifications	Work done upto the Billed Quantity and the Quality is satisfactory
E4	Providing and applying spray painting in two coats (excluding priming coat) over concrete / masonry / asbestos cement sheet / plastered surfaces with flat wall paint of approved brand to give even shade after cleaning the surface of all dirt, dust and other foreign matter, and sand papering including cost of materials, labour, complete as per specifications	Work done upto the Billed Quantity and the Quality is satisfactory
E5	Providing and installation at site of works P.V.C.Pipes including cost of pipes and specials and including lowering into trenches, laying true to line, level and perfect linking at joints, leak proof including jointing encasing the pipe allround to a depth Not less than 15cm with grave or selected earth available from the excavation Etc	Work done upto the Billed Quantity and the Quality is satisfactory


AEE (VRP) SD

